



Nyssa Middle School Monthly Project Update June 12, 2017

Summary of Work:

- The first 2 portables were relocated over Spring Break as planned. Beniton also set up their jobsite office and the construction site fencing at that time.
- The Arcadia drain relocation work was completed in April.
- The building permit was received on Tuesday, May 16th. Work on the building began immediately.
- Phase I asbestos abatement and selective demolition adjacent to the Commons area is complete.
- The structural building pad is in place and the exterior footing excavation is complete. Some over-excavation and placement of engineered fill was required at the bottom of footings.
- Reinforcing steel(rebar) arrived today and the first concrete placement now scheduled for tomorrow.
- Underground rough-in work for the plumber and electrician is also commencing this week.

Overall Site from the Southeast





Overall Site from the West (Above) & Foundation Excavation (Below)





Footing Formwork (Above) & Commons / Footing Forms (Below)





Former Teacher Lounge (Above) & Stage (Below)

