



Nyssa Middle School

Monthly Project Update

January 8, 2018

Summary of Work:

- Sitework is wrapped up for the season – curbing is placed. ACP will push to spring.
- All windows are installed and the CMU veneer is nearly complete.
- The roof structure is complete and the roof dried in. Standing seam metal panels arriving this week.
- Mechanical, Plumbing and Electrical rough-in work continues in the Admin and Locker Room areas and some trim work is underway in classroom areas that have been painted.
- Interior metal stud framing is complete including soffits and hard lids. Insulation, sheetrock and tape & finish is closely following the M, P & E cover inspections through Area B and into Admin.
- The painter has moved from Area C to Area B and ceiling grid has commenced in Area C.
- We expect to see the first deliveries of cabinets later this month.
- The Gymnasium flooring is all installed and sealed. The finish was completed under the bleacher section and the bleachers have been installed.

Overall Building – 12/30/17





Building from Southwest – 12/30/17 (Above) & Admin Elevation (Below)





Gym Floor In Progress (Above) & Gym Floor & Bleachers (Below)





Art Room Canopy (Above) & Courtyard (Below)





Classroom Alcove (Above) & Painted Classroom (Below)





Hallway Rough-Ins (Above) & Hallway Alcove Framing (Below)

