



Nysa Middle School

Monthly Project Update

October 9, 2017

Summary of Work:

- Sitework has re-commenced in the south parking lot now that CMU and steel are complete at the Gym. Final tie-ins for water, gas & storm drains are being completed so the pavement section can be built and we can get paving down by the end of the month.
- CMU work is complete at the gym. Finishing up details at classroom wings and locker rooms.
- Steel stud framing and sheathing is well underway in the classroom wings. They are staying ahead of the wood framers who are now rolling on the roof structure.
- Roofing has now been completed at the gym and will start on the north classroom wing next week. Fluid applied membrane will also commence on the exterior walls later this week.
- M, P & E rough-in work continues overhead in the gym and in walls where available – getting the gym space ready to block-fill and paint by 10/23.
- Our goal is to have our building envelope in place by Thanksgiving so we can establish temp heat.

Overall Building – 9/23/17





Gym Roof Structure – 9/23/17 (Above) & Overall Building (Below)





North Classroom Wing (Above) & First Rafter (Below)

10/2/17





New Commons Parapet (Above) & Mechanical Well Above Art Rooms (Below)





Gym Interior (Above) & Gym Roof (Below)

