



## Nyssa Middle School

### Monthly Project Update

#### August 13, 2018

#### Summary of Work:

- Site utilities are complete and operational. Concrete flatwork is complete at the south entry plaza and the student courtyard is taking shape.
- Paving will be completed this week ahead of the open house planned for Thursday.
- The structure is complete and dried in at the kitchen addition. The new sheathing and roofing is now completed at the Commons.
- M, P & E rough-in work is well underway in the Commons / Kitchen areas.
- The south entry and Admin area are being touched up and cleaned up this week.
- The mason has completed work on the south side and are moving around to the east and north.
- Metal roof and wall panels have arrived and are being installed.

#### Main Entry Plaza





**Aerial View from Southeast (Above) & Southwest (Below)**







Commons Entry from New Admin (Above) & Commons Progress (Below)





Kitchen Serving Line Progress (Above) & Addition – Scullery, etc. (Below)

