



Nyssa Middle School

Monthly Project Update

December 11, 2017

Summary of Work:

- Sitework is wrapped up for the season – curbing is placed. ACP will push to spring.
- CMU veneer is well underway following the fluid applied membrane, rigid insulation and window installation.
- The roof structure is completed and the roofing is following close behind. The building is dried in with exception of the Administration area. That will be completed this week.
- The metal stud framing – including soffits and hard lids is nearing completion.
- Insulation, hanging sheetrock and tape & finish is following the M, P & E inspections. The painter started in Area C today.
- The cabinet contractor has measured for the first round and we expect to see them in January.
- The gym is painted out and the wood subfloor has been installed. The maple material is spread out in the Gym and is being monitored for moisture content.

Overall Building – 11/24/17





Building from Southwest – 11/24/17 (Above) & South Parking Lot (Below)





Admin Elevation (Above) & Area B Exterior (Below)





Art Room Canopy (Above) & Courtyard (Below)





Admin Interior Framing (Above) & Corridor (Below)





Classroom Window Wall (Above) & Gymnasium (Below)

