



## Nyssa Middle School

### Monthly Project Update

July 9, 2018

#### Summary of Work:

- Site utilities are about wrapped up – sewer is tied in and the new fiber optic trunk line is in place. Now that the building is out of the way, grading for new student plaza and entry will commence.
- Demo and abatement work is COMPLETE and the new foundations are in place for the kitchen.
- M, P & E rough-in work is well underway in the Commons / Kitchen areas.
- Framing, drywall, painting and cabinets are completed in the old stage area – new work room and faculty lounge. Flooring is also underway. Those areas will be ready to turn over in early August.
- Exterior Framing at the Commons is underway and the canopy steel is expected this week.
- Architect and Engineer's punch list work is nearly complete in the Phase 1 area.

#### New Commons Rough-In and Kitchen Framing







School Site – Old Building is Gone (Above) & Close-up of Commons Structure (Below)







Commons Framing – South Elevation (Above) & Kitchen Foundation & New Sewer Service (Below)

