



Nyssa Middle School

Monthly Project Update

May 14, 2018

Summary of Work:

- Storm drain work is completed – grading will continue this summer.
- The solar array work is complete and inspected. Final programming and meter work remain.
- Phase 1 standing seam metal roofing, fascia, gutters and metal wall panels are complete.
- Mechanical, plumbing and electrical/data trim work is completed.
- Cabinet work is nearly complete – trophy cases and other misc. cabinets were to arrive today.
- All floor covering and ceilings are now completed.
- Touch-up painting and Architect and Engineer's punch list is underway.
- Plans are set for moving into the new areas the week of May 21st and demo of the building in early June after move and utilities are disconnected.

Overall Building from Southeast





Building and Solar Farm from Southwest (Above) & Area C Corridor (Below)





Admin Area (Above) & Typical Science Classroom (Below)





Media Center (Above) & Art Room Cabinets (Below)





Gym (Above) & Typical Classroom (Below)

