



Nyssa Middle School

Monthly Project Update

September 10, 2018

Summary of Work:

- Sitework is nearly complete. Asphalt replacement and fine grading on the north side remains.
- Landscape walls are being complete this week and the school district's landscaper is underway.
- Exterior envelope is also nearly complete. Roofer has re-ordered soffit panels along east side.
- M, P & E rough-in work is nearly complete in the Commons / Kitchen areas. Initial HVAC startup has taken place and all systems will be ready to receive kitchen equipment next week.
- All sheetrock work is completed. Ceiling grid, lights and sound panels are complete in the Commons and continuing in adjacent areas. Ceiling tile to commence this week.
- Painting is also nearly complete on the interior. Exterior items and CMU sealer remain.
- Epoxy flooring is underway in the kitchen and dishwashing areas this week.
- Expect to get a final occupancy from the City by 9/28. Move in / training the first week of October.

Aerial Overview





Main Entry (Above) & Student Plaza / Canopy (Below)





Commons Serving Line (Above) & Commons Side View (Below)

