



Nyssa Middle School Monthly Project Update August 14, 2017

Summary of Work:

- The water line, fire service line, new Idaho Power service and some accommodations for the new gas service are installed. The resulting trenches will be patched and the parking lot cleaned up and striped before school starts.
- Structural concrete work is complete on the building - including all slab placements, ramps and stairs. Some site concrete will take place later this fall to accommodate the new parking lot.
- CMU work is well underway now that colored block, mortar and scaffolding are on site. Wood framing has commenced in the west end of the Commons and the steel stud framers are mobilizing.
- M, P & E underground rough-in work is complete and wall rough-ins are underway.

Overall Site from the Northwest – 8/5/17





Building Site from the Southeast – 8-5-17 (Above) & Southwest (Below)





Gym Scaffold System (Above) & Scaffold, Staged Block (Below)





Red CMU and Mortar (Above) & CMU at Corridors (Below)





New Openings at Commons Wall (Above) & Main Lobby/Admin Ramp (Below)

