



Nyssa Middle School Monthly Project Update July 10, 2017

Summary of Work:

- The 2 portables south of the new school building are now being removed. That will open up that area for site utilities (water, power and natural gas) and provide access for the masons who are expected by the end of July to start the walls of the Gymnasium.
- Structural concrete work is well underway – continuous footings and stem walls continue to be placed and the first slab placements are expected later this week – the Gym, Locker Rooms and adjacent classroom spaces in Area B. All concrete foundation work should be wrapped up by early to mid-August.
- Underground rough-in work for the plumber and electrician is also well underway as coordinated with the structural work.

Overall Site from the Northwest – TODAY





Overall Site from the Southwest – 6-13-17(Above) & TODAY (Below)





Locker Room Stub-ups (Above) & Footings (Below)





Gym – Admin Transition (Above) & Admin – Electrical Room (Below)





Underground Sewer, etc. near Commons (Above) & Courtyard Area (Below)

