



Nyssa Middle School

Monthly Project Update

June 11, 2018

Summary of Work:

- Sitework is awaiting building demo to re-commence so the sewer can be tied in.
- The solar array is tied in and metered – the Idaho Power bills should start coming down.
- Demo work is well underway in the Commons and abatement is ongoing in the building – demo of the building should commence this week, but they have fallen behind our schedule.
- M, P & E rough-in work has commenced in the Commons area.
- Framing and drywall has re-commenced in the old stage area to wrap those spaces up.
- Architect and Engineer's punch list work is underway in the Phase 1 areas.
- The school district did an amazing job getting moved out of the old building and having it ready for the contractors to start their work.

East Elevation of Existing Commons - Interior Demo & Ceiling Rough In's





North Elevation of Existing School – Portables Have Been Relocated (Above) & Negative Air Machines for Existing Middle School Abatement (Below)

