



Nyssa Middle School

Monthly Project Update

September 11, 2017

Summary of Work:

- Sitework will re-commence once the heavy construction on the gym is complete. Final tie-ins for water, gas & storm drains will be completed so the parking lot work can commence.
- Backfilling and touch up grading will take place around the building as appropriate to support the trades working on the perimeter of the building.
- CMU work is nearly complete on the gym and well underway in the classroom wings.
- Steel stud framing is underway in the classroom wings. Both CMU and steel framing need to stay out ahead of the wood roof framing that starts later this month.
- M, P & E rough-in work continues in CMU walls. Coordination of overhead spaces is underway.

Gymnasium Structure – Setting up for Roof Joists





Gym Bracing from Floor (Above) & Gym from Scaffold (Below)





Classroom Hallway (Above) & Hall Near Locker Rooms (Below)





Art Room Area (Above) & Classroom Spaces (Below)





West End Commons(Above) & New Openings at Commons Wall (Below)





Gym Roof Joists(Above) & (Below)

